

PROJECT UPDATE

May 2024

CA0604

Main Street to Vandenberg Boulevard



Construction Overview



Started April 2023



Widening 2.5 miles of Hwy. 67 to 6 lanes (Main St. - Vandenberg Blvd.)



Overpasses and bridges
- James St. replacement
- Gregory St. new structure
- Vandenberg Blvd. replacement



Ramp alignment improvements



Frontage roads converted to one-way (Main St. - Vandenberg Blvd.)



Estimated completion late 2027



Highlights

Highway 67 northbound and southbound lanes were shifted east onto new pavement.

This allows crews to begin work on the **new Highway 67 southbound lanes** (see picture below).

Bridge girders were hung over Highway 67 for the **N. James Street Bridge** as construction continues on the new bridge.

The **Highway 67 southbound Exit 10A (N. James Street) ramp** was newly opened to traffic.



Recent Work

- N. James Street Bridge work
- Vandenberg Bridge work
- Curb and gutter work at various locations
- Barrier wall and median work
- Paving in various locations
- Sidewalk and driveway work on both frontage roads
- Removal and disposal of prior asphalt and concrete in various locations
- Parrish Street paving operations and retaining wall work
- Temporary traffic signals were activated in three separate intersections along Vandenberg Boulevard and N. 1st Street
- N. Bailey Boulevard paving

Construction Progress

35%



Look Ahead*

- N. James Street Bridge construction
- Vandenberg Boulevard Bridge construction
- John Harden Drive and mainline pavement demolition
- Highway 67 southbound lane construction



Highway 67 new southbound lanes being constructed

*Preliminary schedule subject to change



• Phone: 501-255-1519

• Email: info@ConnectingArkansasProgram.com
• Project Website: ConnectingArkansasProgram.com

