

# PROJECT UPDATE

August 2024

CA0604

Main Street to Vandenberg Boulevard



## Construction Overview



Started April 2023



Widening 2.5 miles of Hwy. 67 to 6 lanes (Main St. - Vandenberg Blvd.)



Overpasses and bridges  
- James St. replacement  
- Gregory St. new structure  
- Vandenberg Blvd. replacement



Ramp alignment improvements



Frontage roads converted to one-way (Main St. - Vandenberg Blvd.)



Estimated completion late 2027



## Highlights

The new **Highway 67 southbound** lanes continue to be constructed. Crews are currently paving the main lanes. (See picture below [1](#))

Construction continues on the new **N. James Street Bridge**. Crews recently poured the bridge deck and sidewalks. The new bridge is scheduled to open in late October 2024. (See picture below [2](#))

The permanent **Highway 67 southbound on-ramp at Gregory Street** was newly opened to traffic.



## Recent Work

- N. James Street Bridge work
- Vandenberg Boulevard Bridge work
- Curb and gutter work at various locations
- Barrier wall, median, and drainage work
- Paving in various locations
- Removal and disposal of prior asphalt and concrete in various locations
- Highway 67 main lane construction
- Highway 67 south Exit 11 and Highway 67 north Exit 10B ramp work
- Frontage road work in various locations

## Construction Progress

45%



## Look Ahead\*

- N. James Street Bridge construction
- Vandenberg Boulevard Bridge construction
- Highway 67 southbound lane construction
- Traffic signals at both frontage road intersections and N. James Street

\*Preliminary schedule subject to change



[1](#) Highway 67 new southbound lanes construction

[2](#) N. James Street Bridge construction

• Phone: 501-255-1519

• Email: [info@ConnectingArkansasProgram.com](mailto:info@ConnectingArkansasProgram.com)

• Project Website: [ConnectingArkansasProgram.com](http://ConnectingArkansasProgram.com)

