

# PROJECT UPDATE

November 2024

CA0604

Main Street to Vandenberg Boulevard



## Construction Overview



Started April 2023



Widening 2.5 miles of Hwy. 67/167 to 6 lanes (Main St. - Vandenberg Blvd.)



Overpasses and bridges  
- James St. replacement  
- Gregory St. new structure  
- Vandenberg Blvd. replacement



Ramp alignment improvements



Frontage roads converted to one-way (Main St. - Vandenberg Blvd.)



Estimated completion late 2027



## Highlights

The new **N. James Street Bridge** opened to traffic October 17, 2024. The bridge closed October 23, 2023 and, as promised, was opened within the estimated year closure time frame (see picture below).

Bridge beams for the new **southbound Highway 67/167 bridge over Vandenberg Boulevard** were placed.

The new **Highway 67/167 southbound lanes** are currently under construction. Crews are working toward shifting traffic onto the new southbound lanes.



## Recent Work

- N. James Street Bridge work
- Vandenberg Boulevard Bridge work
- Curb and gutter work at various locations
- Barrier wall, median, and drainage work
- Paving in various locations
- Removal and disposal of prior asphalt and concrete in various locations
- Highway 67/167 main lane construction
- Frontage road work in various locations
- Ramp work in various locations
- Signal work at TP White Drive and Madden Road

## Construction Progress

49%



## Look Ahead\*

- Vandenberg Boulevard Bridge construction
- Highway 67/167 southbound lane construction
- Highway 67/167 shift onto the new southbound main lanes
- Traffic signals at both N. James Street intersections with the frontage roads

\*Preliminary schedule subject to change



New N. James Street Bridge Opened October 2024



• Phone: 501-255-1519

• Email: [info@ConnectingArkansasProgram.com](mailto:info@ConnectingArkansasProgram.com)  
• Project Website: [ConnectingArkansasProgram.com](http://ConnectingArkansasProgram.com)

