

PROJECT UPDATE

May 2026

CA0604

Main Street to Vandenberg Boulevard



Construction Overview



Started April 2023



Widening 2.5 miles of Hwy. 67/167 (I-57) to 6 lanes (Main St. - Vandenberg Blvd.)



Overpasses and bridges
- James St. replacement
- Gregory St. new structure
- Vandenberg Blvd. replacement



Ramp alignment improvements



Frontage roads converted to one-way (Main St. - Vandenberg Blvd.)



Estimated completion late 2026



Highlights

Vandenberg Blvd. Bridge and intersection construction continues (*see picture below*).

Permanent traffic signals activated at two separate intersections (**Vandenberg Blvd. / John Harden Dr.** and **N. 1st St. / Gregory St.**)

New northbound Highway 67/167 (I-57) **exit ramp opened at N. James St.**

Additional project photos are available on the project website (scan the QR code or see link in footer).



Recent Work

- Vandenberg Boulevard Bridge work
- Gregory Street overpass completed
- Barrier wall, median, and drainage work in various locations
- Paving in various locations
- Highway 67/167 (I-57) main lane construction
- Frontage road and ramp work in various locations
- Traffic signal work at various intersections
- Earthwork along Highway 67/167 (I-57)

Construction Progress

88%



Look Ahead*

- Continued Vandenberg Blvd. Bridge construction
- Paving Highway. 67/167 (I-57) northbound mainlanes
- Traffic signals activated at the John Harden Drive / Highway 67/167 (I-57) southbound Exit 11

*Preliminary schedule subject to change



Northbound Highway 67/167 (I-57) Vandenberg Blvd. Bridge and intersection construction continues.



• Phone: 501-255-1519

• Email: info@ConnectingArkansasProgram.com

• Project Website: ConnectingArkansasProgram.com

