

PROJECT UPDATE

September 2026

CA0604

Main Street to Vandenberg Boulevard

67

INTERSTATE
57



Construction Overview



Started April 2023



Widening 2.5 miles of Hwy. 67/167 (I-57) to 6 lanes (Main St. - Vandenberg Blvd.)



Overpasses and bridges
- James St. replacement
- Gregory St. new structure
- Vandenberg Blvd. replacement



Ramp alignment improvements



Frontage roads converted to one-way (Main St. - Vandenberg Blvd.)



Estimated completion late 2026



Highlights

Final surface asphalt paving (see photo below) and placement of **permanent roadway signage** are ongoing at various locations.

Permanent traffic signal activated at **Vandenberg Boulevard and T.P. White Drive** intersection.

Vandenberg Boulevard Bridge and intersection construction continues.

Additional project photos are available on the project website (scan the QR code or see link in footer).



Recent Work

- Vandenberg Boulevard Bridge work
- Gregory Street overpass completed
- Barrier wall, median, and drainage work in various locations
- Final paving in various locations
- Highway 67/167 (I-57) main lane construction
- Frontage road and ramp work in various locations
- Traffic signal work at various intersections
- Concrete islands finished at Vandenberg intersections

Construction Progress

92%



Look Ahead*

- Paving Highway 67/167 (I-57) northbound mainlanes
- Continued installation of permanent roadway signage
- Traffic shifts into permanent traffic patterns
- Final surface asphalt paving operations

*Preliminary schedule subject to change



Northbound Highway 67/167 (I-57), Vandenberg Blvd. Bridge, and final paving of frontage roads.



• Phone: 501-255-1519

• Email: info@ConnectingArkansasProgram.com

• Project Website: ConnectingArkansasProgram.com

